

WBS	Nom	Durée (J)	Début	Fin	2019	2020				2021				2022				2023					
					T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	T2	T3	T4	T1	
<b>1</b>	<b>Etudes pré-opérationnelles</b>	<b>328</b>	<b>01/11/2019</b>	<b>23/09/2020</b>																			
<b>2</b>	<b>Etudes opérationnelles</b>	<b>481</b>	<b>24/09/2020</b>	<b>17/01/2022</b>																			
2.1	Montage du processus opérationnel	15	24/09/2020	08/10/2020																			
2.2	Recrutement MOE	90	09/10/2020	06/01/2021																			
2.3	DIAG/ESQ - APS - APD	90	09/10/2020	06/01/2021																			
2.4	Validation de l'APD (CP)	1	23/03/2021	23/03/2021																			
2.5	PC	150	24/03/2021	20/08/2021																			
2.6	PRO	30	21/08/2021	19/09/2021																			
2.7	Consultation des entreprises	120	20/09/2021	17/01/2022																			
<b>3</b>	<b>Réalisation</b>	<b>345</b>	<b>18/01/2022</b>	<b>28/12/2022</b>																			
3.1	Période de préparation	60	18/01/2022	18/03/2022																			
3.2	Travaux	270	19/03/2022	13/12/2022																			
3.3	OPR	14	14/12/2022	27/12/2022																			
3.4	Réception	1	28/12/2022	28/12/2022																			
<b>4</b>	<b>GPA</b>	<b>365</b>	<b>29/12/2022</b>	<b>28/12/2023</b>																			